



ABN 29 075 095 822

Cement Test Certificate

Final

Gate 7 Foreshore Road, Port Kembla
NSW 2505

PO Box 230, Port Kembla NSW 2505

T: +61 2 4276 4888

F: +61 2 4276 4399

www.adbri.com.au

Product Certified: Type SL Shrinkage Limited Cement
Test Certificate Number: 230135
Customer: Morgan Cement, Port Kembla Plant, NSW
Sample Code: B097969
Sample Date: 03/02/2023

Nominal Blend	Requirements	Result
Clinker		>85 %
Ground Granulated Iron Blast-Furnace Slag		Nil
Mineral Addition	Max 7.5 %	<7.5 %
Calcium Sulphate		<8 %
Minor Additional Constituents	Max 5 %	Nil

Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS/NZS2350.11	N/R	36.8 MPa
7 Day Strength	AS/NZS2350.11	Min 35.0 MPa	52.5 MPa
28 Day Strength	AS/NZS2350.11	Min 45.0 MPa	67.8 MPa
Initial Set Time	AS/NZS2350.4	Min 45 min	150 min
Final Set Time	AS/NZS2350.4	Max 600 min	210 min
Soundness	AS/NZS2350.5	Max 5 mm	0 mm
Sulfuric Anhydride content (SO ₃)	AS2350.2	Max 3.5 %	2.9 %
Chloride Ion	BH-TM-0507	Max 0.10 %	0.017 %
Shrinkage 28 Days	AS2350.13	Max 750 µstrain	590 µstrain

Other Properties

SiO ₂	AS2350.2	N/R	18.6 %
Al ₂ O ₃	AS2350.2	N/R	4.9 %
Fe ₂ O ₃	AS2350.2	N/R	3.0 %
CaO	AS2350.2	N/R	63.3 %
MgO	AS2350.2	N/R	1.6 %
Na ₂ O Equivalent	AS2350.2	N/R	0.5 %
Loss on Ignition	AS2350.2	N/R	4.3 %
Fineness Index	AS/NZS2350.8	N/R	380 m ² /kg
Normal Consistency	AS/NZS2350.3	N/R	27.6 %

This document shall not be reproduced except in full.

REMARKS

These test result apply specifically to the sample as received at the Adelaide Brighton Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type SL Cement.

N/R = No Requirement



Accredited for compliance with ISO/IEC
17025 - Testing.

Approved Signatory

M. Wythe

Issue Date: 11/04/2023