

Cement Test Certificate

Final

Product Certified: Type GP General Purpose Cement
Test Certificate Number: 230144
Customer: Adelaide Brighton Cement, Birkenhead Plant, SA
Sample Code: B098ea3
Sample Date: 2/03/2023

Nominal Blend	Requirements	Result
Clinker		>85 %
Ground Granulated Iron Blast-Furnace Slag		Nil
Mineral Addition	Max 7.5 %	<7.5 %
Calcium Sulphate		>5 %
Minor Additional Constituents	Max 5 %	<1 %

Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS/NZS2350.11	N/R	39.8 MPa
7 Day Strength	AS/NZS2350.11	Min 35.0 MPa	52.0 MPa
28 Day Strength	AS/NZS2350.11	Min 45.0 MPa	63.2 MPa
Initial Set Time	AS/NZS2350.4	Min 45 min	105 min
Final Set Time	AS/NZS2350.4	Max 360 min	165 min
Soundness	AS/NZS2350.5	Max 5 mm	1 mm
Sulfuric Anhydride content (SO ₃)	AS2350.2	Max 3.5 %	2.5 %
Chloride Ion	BH-TM-0507	Max 0.10 %	0.036 %

Other Properties

SiO ₂	AS2350.2	N/R	19.8 %
Al ₂ O ₃	AS2350.2	N/R	4.6 %
Fe ₂ O ₃	AS2350.2	N/R	3.1 %
CaO	AS2350.2	N/R	63.6 %
MgO	AS2350.2	N/R	1.6 %
Na ₂ O Equivalent	AS2350.2	N/R	0.5 %
Loss on Ignition	AS2350.2	N/R	3.7 %
Fineness Index	AS/NZS2350.8	N/R	415 m ² /kg
Normal Consistency	AS/NZS2350.3	N/R	28.6 %

This document shall not be reproduced except in full.

REMARKS


These test result apply specifically to the sample as received at the Adelaide Brighton Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type GP Cement.

N/R = No Requirement



Accredited for compliance with ISO/IEC
17025 - Testing.



Approved Signatory

M. Wythe

Issue Date: 14/04/2023