

Cement Test Certificate

Final

Product Certified: Type GB General Blended Cement
Test Certificate Number: 230224
Customer: Adelaide Brighton Cement, Birkenhead Plant, SA
Sample Code: B09b3bf
Sample Date: 10/04/2023

Nominal Blend	Requirements	Result
Clinker		>55 %
Ground Granulated Iron Blast-Furnace Slag	Min 7.5 %	<35 %
Mineral Addition		<7.5 %
Calcium Sulphate		>5 %
Minor Additional Constituents	Max 5 %	<1 %

Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS/NZS2350.11	N/R	32.4 MPa
7 Day Strength	AS/NZS2350.11	Min 20.0 MPa	43.8 MPa
28 Day Strength	AS/NZS2350.11	Min 35.0 MPa	62.8 MPa
Initial Set Time	AS/NZS2350.4	Min 45 min	135 min
Final Set Time	AS/NZS2350.4	Max 600 min	180 min
Soundness	AS/NZS2350.5	Max 5 mm	0 mm
Sulfuric Anhydride content (SO ₃)	AS3583.8	Max 3.5 %	2.3 %
Chloride Ion	BH-TM-0507	Max 0.10 %	0.059 %

Other Properties

SiO ₂	AS2350.2	N/R	24.1 %
Al ₂ O ₃	AS2350.2	N/R	7.7 %
Fe ₂ O ₃	AS2350.2	N/R	2.5 %
CaO	AS2350.2	N/R	55.8 %
MgO	AS2350.2	N/R	3.2 %
Na ₂ O Equivalent	AS2350.2	N/R	0.5 %
Loss on Ignition	AS2350.2	N/R	2.6 %
Fineness Index	AS/NZS2350.8	N/R	475 m ² /kg
Normal Consistency	AS/NZS2350.3	N/R	30.2 %

This document shall not be reproduced except in full.

REMARKS


These test result apply specifically to the sample as received at the Adelaide Brighton Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type GB Cement.

N/R = No Requirement



Accredited for compliance with ISO/IEC
17025 - Testing.



Approved Signatory

M. Wythe

Issue Date: 10/06/2023