

Cement Test Certificate

Final

Product Certified: EvoCem
Test Certificate Number: 240458
Customer: Adbri Cement, Birkenhead Plant, SA
Sample Code: B0ad49d
Sample Date: 14/07/2024

Nominal Blend	Requirements	Result
Clinker		>80 %
Ground Granulated Iron Blast-Furnace Slag		Nil
Mineral Addition	Max 20 %	<15 %
Calcium Sulphate		4-8 %
Minor Additional Constituents	Max 5 %	<5 %

Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS/NZS2350.11	N/R	37.1 MPa
7 Day Strength	AS/NZS2350.11	Min 20.0 MPa	50.2 MPa
28 Day Strength	AS/NZS2350.11	Min 35.0 MPa	62.4 MPa
Initial Set Time	AS/NZS2350.4	Min 45 min	120 min
Final Set Time	AS/NZS2350.4	Max 600 min	180 min
Soundness	AS/NZS2350.5	Max 5 mm	1 mm
Sulfuric Anhydride content (SO ₃)	AS2350.2	Max 3.5 %	2.4 %
Chloride Ion	BH-TM-0507	Max 0.10 %	0.039 %

Other Properties

SiO ₂	AS2350.2	N/R	19.3 %
Al ₂ O ₃	AS2350.2	N/R	4.4 %
Fe ₂ O ₃	AS2350.2	N/R	3.0 %
CaO	AS2350.2	N/R	62.9 %
MgO	AS2350.2	N/R	1.7 %
Na ₂ O Equivalent	AS2350.2	N/R	0.5 %
Loss on Ignition	AS2350.2	N/R	5.7 %
Fineness Index	AS/NZS2350.8	N/R	430 m ² /kg
Normal Consistency	AS/NZS2350.3	N/R	29.5 %

This document shall not be reproduced except in full.

REMARKS


These test result apply specifically to the sample as received at the Adbri Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type GL Cement.

N/R = No Requirement



Accredited for compliance with ISO/IEC
17025 - Testing.



Approved Signatory

M. Wythe

Issue Date: 18/09/2024