

# Flyash Test Certificate

Final

**Product Certified:** Fly Ash Grade 1  
**Test Certificate Number:** 250023  
**Customer:** Vales Point Power Station, NSW  
**Sample Code:** B0b2a98  
**Sample Date:** 4/11/2024

Reportable Property	Test Method	Requirements of AS3582.1	Result
SiO <sub>2</sub> + Al <sub>2</sub> O <sub>3</sub> + Fe <sub>2</sub> O <sub>3</sub>	AS2350.2	Min 70 %	90 %
Total Alkali (Na <sub>2</sub> O Equivalent)	AS2350.2	N/R	1.7 %
Sulfate (as SO <sub>3</sub> ) content	AS2350.2	Max 3.0 %	0.1 %
Loss on Ignition	AS3583.3	Max 4.0 %	3.1 %
Chloride Ion Content	AS3583.13	Max 0.1 %	< 0.001 %
Moisture Content	AS3583.2	Max 0.5 %	0.1 %
45 µm Residue	AS3583.1	Min 75 %	87 %
Relative Density	AS3583.5	N/R	2.07
Relative Water Requirement	AS3583.6	N/R	98 %
Strength Index	AS3583.6	Min 75 %	80 %

*This document shall not be reproduced except in full.*

**REMARKS**

These test results apply specifically to the above designated sample as received at the Adbri Cement Birkenhead Laboratory (Accredited number: 252), 62 Elder Rd Birkenhead SA 5015.


For Relative Water and Strength Index testing the reference control used is Birkenhead GP code B0b2f04.

This despatch grab sample complies to the requirements of AS/NZS 3582.1:2016, Fly Ash Grade 1.

N/R = No Requirement



Accredited for compliance with ISO/IEC  
17025 - Testing.



Approved Signatory

M. Wythe

Issue Date: 31/01/2025