

Cement Test Certificate

Final

Gate 7 Foreshore Road, Port Kembla
 NSW 2505
 PO Box 230, Port Kembla NSW 2505
 T: +61 2 4276 4888
 F: +61 2 4276 4399
 www.adbri.com.au

Product Certified: EvoCem
Test Certificate Number: 250237
Customer: Adbri Cement, Port Kembla Plant, NSW
Sample Code: B0b683d
Sample Date: 3/04/2025

Nominal Blend	Requirements	Result
Clinker		>80 %
Ground Granulated Iron Blast-Furnace Slag		Nil
Mineral Addition	Max 20 %	<15 %
Calcium Sulphate		4-8 %
Minor Additional Constituents	Max 5 %	<5 %

Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS/NZS2350.11	N/R	37.3 MPa
7 Day Strength	AS/NZS2350.11	Min 20.0 MPa	50.3 MPa
28 Day Strength	AS/NZS2350.11	Min 35.0 MPa	62.0 MPa
Initial Set Time	AS/NZS2350.4	Min 45 min	120 min
Final Set Time	AS/NZS2350.4	Max 600 min	195 min
Soundness	AS/NZS2350.5	Max 5 mm	0 mm
Sulfuric Anhydride content (SO ₃)	AS2350.2	Max 3.5 %	2.9 %
Chloride Ion	BH-TM-0507	Max 0.10 %	0.020 %

Other Properties

SiO ₂	AS2350.2	N/R	17.7 %
Al ₂ O ₃	AS2350.2	N/R	4.8 %
Fe ₂ O ₃	AS2350.2	N/R	2.8 %
CaO	AS2350.2	N/R	62.7 %
MgO	AS2350.2	N/R	1.3 %
Na ₂ O Equivalent	AS2350.2	N/R	0.4 %
Loss on Ignition	AS2350.2	N/R	7.0 %
Fineness Index	AS/NZS2350.8	N/R	415 m ² /kg
Normal Consistency	AS/NZS2350.3	N/R	29.9 %

This document shall not be reproduced except in full.

REMARKS


These test result apply specifically to the sample as received at the Adbri Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type GL Cement.

N/R = No Requirement



Accredited for compliance with ISO/IEC
 17025 - Testing.



Approved Signatory

M. Wythe

Issue Date: 24/05/2025